



**BRUHAT BANGALORE MAHANAGARA PALIKE**

**Progress Report**

**Name of the Work**

**Construction of 20m Corridor from BTM Layout  
to Hosur Road along Madiwala Tank Bund  
Road, Bangalore.**

**Chief Engineer  
(Project Central)**



**Name of Work:- Construction of 20m Corridor from BTM Layout to Hosur Road  
along Madiwala Tank Bund Road, Bangalore.**

**Salient Features and Progress**

1	Estimated cost included utility shifting	Rs. 25.20 Crores (Including Utility Shifting cost of Rs 3.00 Crores and Land acquisition cost of Rs 9.30 Crores)
3	Project Cost	Rs.21.13 Crores
4	Date of Approval from Government	No.HUD:430:MNY:2009, Bangalore, Date: 21-02-2011
5	Tender Details	Tender Approval: UDD 596 MNY 2014 Date: 31-03-2015
6	Date of Work Order	29-10-2015
7	Date of site handed over by LDA/Actual date of commencement	23-08-2016
8	Probable Date of Completion	31-12-2020 (Excluding Land acquisition portion)
9	Agency	M/s. PMJ Constructions Pvt Ltd
10	Project Management Consultant	M/s. Manasa Consultants
11	Length of the corridor	1.10 Km
12	Width of the corridor	20.0mt (four land Bi-directional)
15	Items Executed as on 30-11-2020	1} Bridge portion Constructed-105.0X 20Mts 2) Retaining wall on Bund side-----600.00 m 3) Additional Retaining wall -----180.00 m 5) Concrete road for Service Road -----280.00 m 6) Cocret road( Road -2) ----- 555.00 m
17	Physical Progress	70 %
18	Financial Progress	67.70 %

**Reasons for Delay**

1	Handing over of Bund property by LDA on 22-08-2016
2	Delay in Land acquisition of private . 4430.34 sqm of land which in process.

