

PROCEEDINGS OF THE REVIEW MEETING HELD UNDER THE CHAIRMANSHIP OF SPECIAL COMMISSIONER, SWM, BBMP TO REVIEW THE PROGRESS OF THE COMPOSTING PLANTS BEING ESTABLISHED BY BBMP

Venue: MEETING HALL OF KPLC; Date: 24/11/2015

The Special Commissioner, SWM, BBMP welcomed all the members present. After self introduction of the officers, the General Manager- UA, KUIDFC, made a brief presentation of the implementation arrangement on the project, the current status of works, plant wise funding and expenditure as on date. He further, brought to the notice of the SC, SWM, that although the O&M of these plants have commenced there are pending works which needs to be completed for effective and efficient functioning of these plant to its full capacity and complete handing over of the plants to the Operators.

The SC, SWM reviewed the list of pending works plant wise. The following were the decisions taken:

No	Decision	Timeline	Agency Responsible
1	Doddabidrakalu <ul style="list-style-type: none"> SC, SWM expressed concerned over the delay in completion of Shed C and directed that all works pertaining to Shed C shall be completed in all respect. Weigh Bridge and Gate to be fixed without further delays. Office Building and other related civil activities like workers change room, toilet etc. to be completed. Roof linking between Shed A & B to be taken up. CC TV installation to be completed in all aspect. All civil works such as internal roads, compound wall security room land scaping, providing rolling shutters to the shed to be completed. To Hand over the pre-sorting, preparatory sections & vehicles to the Operator File to be got cleared for JC, RR Nagara and LoA to be issued for procurement of waste transfer vehicles (Tippers and Tractors) To stop sending dry waste till the time Shed C is completed or existing stock of dry waste is removed by the Operator To give a proposal for bio-mining of existing decomposed waste for recovering the existing land RDF to be disposed off as per condition of contract The Operator raised the issue of inert disposal. The Special Commissioner, SWM, BBMP informed to expedite DPR preparation for the Regional Landfill site located at Kannur and also to examine the possibility of disposing the inert in the Kanahalli landfill site for time being <p><i>Designated Executive Engineer of BBMP & PMC shall also responsible for monitoring the implementation and shall also be responsible for ensuring adherence to the timelines. They shall also be responsible for reporting to SC, SWM in the event of any delay and quality issues</i></p>	15 th Dec 15 27 th Nov 15 15 th Dec 15 Immediate 26 th Nov 15 15 th Dec 15 Immediate Immediate -- 30 th Nov 15 Immediate --	KRIDL KRIDL KRIDL KRIDL KRIDL KRIDL EE-BBMP EE-BBMP BBMP/Operator Operator Operator KUIDFC
2	Seeghalli/ Kanahalli <ul style="list-style-type: none"> Load trial run of preparatory section to commence without further delays Computerized record of vehicles and intake of waste quantity to be maintained as weigh bridge is already installed. 	Immediate Immediate	Operator/Equipment supplier/BBMP Operator

No	Decision	Timeline	Agency Responsible
	<ul style="list-style-type: none"> Office Building and other related civil activities like workers change room, toilet, OHT,SWD etc to be completed. Rehabilitation of old Compound wall and increasing the height, wherever necessary, to be got completed. CC TV installation to be completed in all aspect. To hand over the pre-sorting , preparatory sections & vehicles to the Operator Expedite the Supply of waste transfer vehicles (Tippers and Tractors) with the supplier and supply to be completed Landfill DPR received from IISC, sent to EE from KUIDF, to be placed before CE and Technical Sanction to be obtained and work to commence. <p><i>Designated Executive Engineer of BBMP & PMC shall also responsible for monitoring the implementation and shall also be responsible for ensuring adherence to the timelines. They shall also be responsible for reporting to SC,SWM in the event of any delay and quality issues</i></p>	31 st Dec 15 15th Dec 15 30 th Nov 15 30th Nov 15 30 th Nov 15 Immediate	KRIDL KRIDL KRIDL EE-BBMP BBMP BBMP/KRIDL
3	Subbrayanapalya <ul style="list-style-type: none"> Load trial run of preparatory section to commence Ramp to the weigh bridge and installation of the same to be completed Gate to be fixed without further delays Office Building and other related civil activities like workers change room, toilet, OHT,SWD etc to be completed CC TV installation to be completed in all aspect To hand over the pre-sorting , preparatory sections & vehicles to the Operator Expedite the Supply of waste transfer vehicles (Tippers and Tractors) with the supplier and supply to be completed Shredder capacity, if any, to be resolved Plant to be restarted <p><i>Designated Executive Engineer of BBMP & PMC shall also responsible for monitoring the implementation and shall also be responsible for ensuring adherence to the timelines. They shall also be responsible for reporting to SC,SWM in the event of any delay and quality issues</i></p>	Immediate 5th Dec 15 26th Nov 15 31st Dec 15 31 st Dec 15 30 th Nov 15 30 th Nov 15 Immediate 30th Nov 15	Operator/Equipment supplier/BBMP KRIDL KRIDL KRIDL EE-BBMP BBMP BBMP BBMP/Operator
4	Chikkanagamangala <ul style="list-style-type: none"> To ensure supply of balance waste processing equipments (Refinement section and Multiport Distributor). LD to be levied for delays as per conditions of contract Procurement of Tractor to be expedited with the Vehicle Supplier LoA to be issued for procurement of Tippers after obtaining necessary approval from SC,SWM The balance civil works to be completed including weigh bridge Linking between Shad A&B and rolling shutter works to be got completed 	Immediate Immediate 26th Nov 15 15th Dec 15 15th Dec 15	BBMP EE-BBMP EE-BBMP KRIDL KRIDL

No	Decision	Timeline	Agency Responsible
	<ul style="list-style-type: none"> CC TV installation to be completed in all aspect Handing & taking over of pre-sorting section & vehicles to be completed <p><i>Designated Executive Engineer of BBMP & PMC shall also responsible for monitoring the implementation and shall also be responsible for ensuring adherence to the timelines. They shall also be responsible for reporting to SC, SWM in the event of any delay and quality issues</i></p>	15th Dec 15 26th Dec 15	KRIDL EE-BBMP/Operator
5	KCDC-Kudlu		
	<ul style="list-style-type: none"> The roof linking between the new shed and old shed and extension of old shed to be got completed Providing of roof are 54x42 mtr near the trommel to be completed Providing of rolling shutter to be completed Proposal for renovation of existing office building to be submitted Installation of new weigh bridge near nursery side to be taken up Tenders for Bio Filter media to be invited after obtaining necessary approval Agreement for ducting system for odour control to be signed and work to be commenced The Technical Committee proceedings of Equipment layout and specification to be signed by CE, Bommanahalli and EE, Bommanahalli without waiting for other committee member's signature. The proceedings shall be circulated to obtain suggestions, if any, from the committee members <p>The Plant Engineer of KCDC requested for reduction of quantity of incoming waste from the current level of about 350 TPD to 150 TPD in view of the huge piling up of waste inside the Shed. Special Commissioner, SWM informed that the said request was under consideration.</p> <p><i>Designated Executive Engineer of BBMP & PMC shall also responsible for monitoring the implementation and shall also be responsible for ensuring adherence to the timelines. They shall also be responsible for reporting to SC, SWM in the event of any delay and quality issues</i></p>	25th Dec 15 31st Dec 15 31st Dec 15 Immediate Immediate 30th Nov 15 29th Nov 15 Immediate	KRIDL KRIDL KRIDL MD-KCDC KRIDL EE-BBMP EE-BBMP EE-BBMP
6	General		
6.a	Leachate Issue		
	<ul style="list-style-type: none"> For excess Leachate the existing arrangement of transporting it to nearby STPs of BWSSB shall be continued. SC, SWM assured that the matter will be taken up with Chairman BWSSB for increasing the quantity For reduction of leachate the concerned Operators shall carry out proper yard management like spreading of + 4mm reject for leachate absorption around the windrows and using the same on windrows for faster decomposition 	Periodically Regularly	Operator Operator
6.b	Obtaining Statutory Clearances		
	<ul style="list-style-type: none"> Operator to submit application to KSPCB for Consent To Operate, BBMP to authorize Operator to apply for factory licence. Special Commissioner assured for extending necessary support at the official level for speedy issuance of the same 	5th Dec 15 Immediate	Designated EE -BBMP/ Concerned Operators Operator

No	Decision	Timeline	Agency Responsible
6.c	Landfill		
	<ul style="list-style-type: none"> To ensure that the vetting of the DPRs prepared by the consultants for Seegehalli, Chikkangamanagla and Kannur is done expeditiously by IISC The exact area earmarked for Kannur and Hullahalli shall be shared with SC,SWM To decide on the contracting structure for construction of regional landfill at Kannur and Hullahalli 	Immediate	KUIDFC
6.d	Laboratory	Immediate	JC, Mahadevapura
	<ul style="list-style-type: none"> Items required for establishment of Laboratory in each of the plants to be finalized and Technical Committee approval to be obtained 	Immediate	JC,SWM/KUIDFC
6.e	Handing over of plants		
	<ul style="list-style-type: none"> Section wise handing over of plant to O&M operator shall be done as and when works pertaining to the section are completed 	Immediate	EE-BBMP
6.f	Release of Funds/ Payment	Periodic	EE-BBMP
	<ul style="list-style-type: none"> The current process of fund release to KRIDL and other agencies shall be shared with SC,SWM. Any improvement over the same needs to be discussed. MD,KRIDL to be informed to discuss with SC,SWM in respect of release of funds and the work progress 	Immediate	GM(UA)/JC(SWM)
	<i>SC,SWM directed the officials of BBMP and KUIDFC to strictly adhere to the timeline stipulated in the contract in releasing funds/payment to the concerned agencies. Any delay will be viewed seriously</i>	Immediate	SE-KRIDL/JC(SWM)
6.g	Odour Control		
	<ul style="list-style-type: none"> As the proposed odour control system is first of its kind in MSW plants in India, SC,SWM informed to check the success of the odour control systems which has already been implemented in the fishery industries of Kerala 	Immediate	JC SWM - BBMP
6.h	Others		
	<ul style="list-style-type: none"> SC,SWM also instructed the designated Executive Engineer that the proceedings should be brought to the notice of Zonal CE's & JC's. Zonal CE & JC shall monitor the progress and ensure compliance to the decisions taken. SC,SWM gave strict instructions to all the concerned in BBMP and other agencies to accord top priority to SWM activities and to ensure completion and operation of project in a time bound manner. He also informed that for any delay/lapses the concerned officials will be held responsible. 	--	--
		--	--

The meeting concluded with Special Commissioner, SWM, BBMP thanking all the members present.


 26.11.15
 Special Commissioner, SWM
 Bruhath Bangalore Mahanagara Palike