



BRUHAT BANGALORE MAHANAGARA PALIKE  
Chief Engineer (Road Infrastructure)

List of Works Approved & Not Started

**BRUHAT BENGALURU MAHANAGARA PALIKE**  
Office of the Chief Engineer - Road Infrastructure

**List of Works Approved & Not Started**

**As on 22.04.2015**

| Sl.No | Division              | No.Of Works | Total Cost of Works<br>(Rs. In Lakhs) | No. of Works<br>Administratively<br>Approved | No. of works<br>Technically<br>Sanctioned | No. of Works<br>for which work<br>Order issued | No. of Work<br>Files in process |
|-------|-----------------------|-------------|---------------------------------------|--|---|--|---------------------------------|
| 1     | East                  | 9           | 2240.00                               | 7  | 7   | 5  | -                               |
| 2     | West                  | 7           | 3280.00                               | 4  | 4   | 4  | 1                               |
| 3     | South                 | 1           | 130.00                                | -  | -   | -  | 1                               |
| 4     | Dasarahalli           | 1           | 250.00                                | -  | -   | -  | 1                               |
| 5     | Mahadevpura           | 1           | 600.00                                | -  | -   | -  | 1                               |
| 6     | Bommanahalli          | 5           | 1840.00                               | 4  | 4   | -  | 1                               |
| 7     | Rajarajeshwari Nagara | 2           | 800.00                                | 1  | 1   | -  | 2                               |
| 8     | Yelahanka             | 1           | 200.00                                | 1  | 1   | -  | 1                               |
| 9     | Special Division      | -           | -                                     | -  | -   | -  | -                               |
| 10    | Road Infrastructure   | -           | -                                     | -  | -   | -  | -                               |
| 11    | TEC                   | 31          | 39737.26                              | 29   | 29  | 4  | 27                              |
| 12    | Road Widening         | -           | -                                     | -  | -   | -  | -                               |
|       | <b>Grand Total</b>    | <b>58</b>   | <b>49077.26</b>                       | <b>46</b>                                    | <b>46</b>                                 | <b>13</b>                                      | <b>35</b>                       |

**BRUHAT BENGALURU MAHANAGARA PALIKE**

Office of the Executive Engineer (Road Infrastructure -East Division)

**List of Works Approved & Not Started**

As on 22.4.2015

| Sl.No | Job No.       | Name of the Work   | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date    | Technical Sanction No. & date     | Date of Work Order                      | Status       | Remarks  |
|-------|---------------|--|-----------------------------|---------------------------------------|-----------------------------------|---|--------------|--|
| 1     | 304-14-000242 | Improvements and Asphaltting of 7th Main Indiranagar from ESI junction to 100ft road   | 150.00                      | CE(RI)/ADM/AS/256/13-14 Dt:26-02-2014 | CE(RI)/TS/198/13-14 Dt:26-02-2014 | No.EE/RI-East/WO/70/13-14 Dt:03.03.2015 | Yet to start | -  |
| 2     | 304-14-000243 | Improvements and Asphaltting of CMH road from B.M. Shri circle to 80ft road  | 100.00                      | CE(RI)/ADM/AS/257/13-14 Dt:26-02-2014 | CE(RI)/TS/199/13-14 Dt:26-02-2014 | -                                       | Yet to start | -  |
| 3     | 304-14-000180 | Widening and improvement of HAL 3rd stage 80feet road KPTCL transformer to 6th cross JSS compound (Road connecting from ISRO Main entrance road to linking Old Airport road) | 250.00                      | CE(RI)/ADM/AS/269/13-14 Dt:28-02-2014 | CE(RI)/TS/211/13-14 Dt:28-02-2014 | -                                       | Yet to start | Properties under widening to be taken over by Zone/Divisional office |

|   |               |  |        |                                       |                                   |            |              |                        |
|---|---------------|--|--------|---------------------------------------|-----------------------------------|------------|--------------|------------------------|
| 4 | 304-14-000174 | Resurfacing and improvements to Footpath and drain of N.R. road from Hudson circle to Town Hall and surrounding main roads | 490.00 | CE(RI)/ADM/AS/207/13-14 Dt:28-01-2014 | CE(RI)/TS/156/13-14 Dt:28-01-2014 | 3/3/2014   | Yet to start | -                      |
| 5 | 111-15-000030 | Asphalting and Improvements to Footpath at Victoria and Palm Groove road surrounding areas ward No 111.                    | 100.00 | -                                     | -                                 | 20.04.2015 | Yet to start | AS & TS to be given    |
| 6 | 111-15-000031 | Asphalting and Improvements to Footpath at Richmond road and Kasthuraba road surrounding areas ward No. 111.               | 100.00 | -                                     | -                                 | 20.04.2015 | Yet to start | AS & TS to be given    |
| 7 | 304-14-000181 | White topping to Gangadhara chetty road  | 350.00 | CE(RI)/ADM/AS/205/13-14 Dt:28-01-2014 | CE(RI)/TS/154/13-14 Dt:28-01-2014 | -          | Yet to start | Tender to be entrusted |
| 8 | 304-14-000182 | White topping to Kensington road   | 400.00 | CE(RI)/ADM/AS/206/13-14 Dt:28-01-2014 | CE(RI)/TS/155/13-14 Dt:28-01-2014 | -          | Yet to start | Tender to be entrusted |

|   |  |  |        |   |   |  |              |  |
|---|--|--|--------|---|---|--|--------------|--|
| 9 |  | Improvements and<br>Asphalting to Central street<br>and Venkataswamy naidu<br>road from M.G.Road to<br>Balakundri circle via<br>Shivanagar Bus stand | 300.00 | CE(RI)/ADM/<br>AS/251/13-<br>14 Dt:26-02-<br>2014 | CE(RI)/TS/193/<br>13-14 Dt:26-02-<br>2014 | No.EE/RI-<br>East/WO/67/13-<br>14<br>Dt:03.03.2014 | Yet to start |  |
|---|--|--|--------|---|---|--|--------------|--|

  
Executive Engineer  
Road Infrastructure-East Division

**BRUHAT BENGALURU MAHANAGARA PALIKE**  
**Office of the Executive Engineer ( Road Infrastructure -West Division)**

**List of Works Approved & Not Started**

**As on 22.4.2015**


| <b>Sl. No</b> | <b>Job No.</b> | <b>Name of the Work</b>  | <b>Cost of Work (Rs. In Lakhs)</b> | <b>Administrative Approval No. &amp; date</b> | <b>Technical Sanction No. &amp; date</b> | <b>Date of Work Order</b> | <b>Status</b>          | <b>Remarks</b>                          |
|---------------|----------------|--|------------------------------------|---|--|---------------------------|------------------------|---|
| 1             | 304-14-000207  | Improvements and asphaltting to BVK Iyengar road , KG road to Chikkapette circle   | 100.00                             | CE/(RI)/ADM/AS/199/13-14 Dt:28-01-2014        | CE/(RI)//TS/148/13-14 Dt:28-01-2014      | 26-02.2014                | Work yet to be started | Work delayed due to BESCOM cable laying |
| 2             | 304-14-000208  | Improvements and asphaltting to Dr.Rajkumar road From Rajajinagar entrance to Prasanna theator Junction and Prasanna theator Junction to West of chord road junction via Magadi main road including junction Improvements of Rajajinagara 6th block circle opposite to BBMP community hall | 400.00                             | CE/(RI)/ADM/AS/201/13-14 Dt:28-01-2014        | CE/(RI)//TS/150/13-14 Dt:28-01-2014      | 26-02.2014                | Work yet to be started |   |
| 3             | 304-14-000224  | Improvements and asphaltting to Margosa road from KC General Hospital to Maramma temple junction   | 350.00                             | CE/(RI)/ADM/AS/246/13-14 Dt:26-02-2014        | CE/(RI)//TS/188/13-14 Dt:26-02-2014      | 26-02.2014                | Work yet to be started |   |

| Sl. No | Job No.         | Name of the Work  | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date     | Technical Sanction No. & date       | Date of Work Order | Status   | Remarks  |
|--------|-----------------|---|-----------------------------|--|-------------------------------------|--------------------|--|--|
| 4      | 304-14-000228   | White topping to AS char strete from chikkapete circle to Mysore road                           | 150.00                      | Nil                                    | Nil                                 | Nil                | Work yet to be started   |  |
| 5      | 304-14-000230   | White topping to Elite Hotel road from Dhanavanthri road to Subedar chatram road                | 30.00                       | Nil                                    | Nil                                 | Nil                | Work yet to be started   |  |
| 6      | 095-14-000020   | Widening of Arrack shop road from platform road junction to 5th main road junction Srirampuram. | 450.00                      | CE/(RI)/ADM/AS/171/13-14 Dt:13-12-2013 | CE/(RI)//TS/130/13-14 Dt:13-12-2013 | 15-02-2014         | Change of work proposed and handed over to Executive Engineer Gandhinagara |  |
| 7      | R-304-11-000007 | Widening and improvements of sankey tank bund road from km 1.80 to 2.6 km".                     | 1800.00                     |  |                                     |                    | Tender Process is under progress   | In anticipation of getting administrative approval from Govt, tender process is under progress |
|        |                 | <b>Total</b>  | <b>3280.00</b>              |  |                                     |                    |  |  |

  
 Exe. Engineer  
 R.I. West- Division

**BRUHAT BENGALURU MAHANAGARA PALIKE**  
**Office of the Executive Engineer Road Infrastructure - South Division**  
**List of Works Approved & Not Started**

| Sl.No | Job No. | Name of the Work   | Cost of Work<br>(Rs. In Lakhs) | Administrative<br>Approval No. &<br>date | Technical<br>Sanction No.<br>& date | Date of Work<br>Order | Status | Remarks   |
|-------|---------|--|--------------------------------|--|-------------------------------------|-----------------------|--------|---|
| 1     |         | Improvements to drain and footpath<br>of Hosur road (from Check post to<br>Madivala Under Pass | 130.00                         | To be obtained                           | To be<br>obtained                   |                       |        | Change of work<br>approved from the<br>competent<br>Authority |

  
Executive Engineer (RI) South  
B.B.M.P



BRUHAT BENGALURU MAHANAGARA PALIKE

Office of the Executive Engineer, Road Infrastructure, Basarahaalli Division

List of Works Approved & Not Started

As on 22.4.2015

| Sl. No | Job No. | Name of the Work  | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date   | Technical Sanction No. & date | Date of Work Order | Status               | Remarks                                      |
|--------|---------|---|-----------------------------|--------------------------------------|-------------------------------|--------------------|----------------------|--|
| 1      |         | Improvements to footpath and asphaltting of Sondekoppa road from Ganga International school to NTF road via Skanda machine tools. | 250.00                      | Administrative approval given by GOK | -                             | -                  | Tender under process | GOK 2012-13 Work. Tender is Submitted to for |

*[Handwritten Signature]*


Executive Engineer

Road Infrastructure Basarahaalli Division

**BRUHAT BENGALURU MAHANAGARA PALIKE**  
Office of the Executive Engineer ( Road Infrastructure - Mahadevapura) Division  
**List of Works Approved & Not Started**

**As on 22.4.2015**

| Sl. No | Job No. | Name of the Work  | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date | Technical Sanction No. & date | Date of Work Order | Status | Remarks  |
|--------|---------|---|-----------------------------|------------------------------------|-------------------------------|--------------------|--------|--|
| 1      |         | Widening and Improvements to Kothnur to Avalahalli road via Byrathi, Bilishivale, Adru, Bidarahalli, Hirandahalli | 600.00                      |                                    |                               |                    |        | LOI issued but agency refused to enter in to agreement as validity of tender is experied. Proposal for cancellation of tender and Re Tender is sent for approval |

  
Executive Engineer  
R.I. Mahadevapura Division

**BRUHAT BENGALURU MAHANAGARA PALIKE**  
Office of the Executive Engineer ( Road Infrastructure - Bommanahalli) Division  
**List of Works Approved & Not Started**

**As on 22.4.2015**

| Sl. No | Job No.    | Name of the Work  | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date          | Technical Sanction No. & date           | Date of Work Order | Status                                 | Remarks   |
|--------|------------|---|-----------------------------|---|---|--------------------|--|---|
| 1      | 304-14-264 | Improvements and Asphaltting to Gottigere-Kengeri road from Bannerghatta road to Jambu savari dinne in Bangalore South Constituency   | 400.00                      | CE(RI)/ADM/AS/60/14-15,<br>Dated.05.12.2014 | CE(RI)/TS/29/14-15,<br>Dated.05.12.2014 | -                  | Yet to Start                           | The work has been administratively approved by Major works standing Committee |
| 2      | 304-14-267 | Improvements and Asphaltting to Kammanahalli road from Begur-Doddakammanahalli road to NICE road in Bangalore South Constituency  | 120.00                      | CE(RI)/ADM/AS/47/14-15,<br>Dated.05.12.2014 | CE(RI)/TS/30/14-15,<br>Dated.05.12.2014 | -                  | Yet to Start                           | The work has been administratively approved by Major works standing Committee |
| 3      | 304-14-266 | Improvements and Asphaltting to Kembattahalli road from Bannerghatta road to Veeranjanya Swamy temple, Kembattahalli in Bangalore South Constituency  | 170.00                      | CE(RI)/ADM/AS/48/14-15,<br>Dated.05.12.2014 | CE(RI)/TS/31/14-15,<br>Dated.05.12.2014 | -                  | Yet to Start                           | The work has been administratively approved by Major works standing Committee |
| 4      | 304-14-268 | Improvements Drain and Footpath to Kottanuru Main road from Bannerghatta Road to Jambu savari dinne via B.K. Circle in Bangalore South Constituency   | 150.00                      | CE(RI)/ADM/AS/45/14-15,<br>Dated.05.12.2014 | CE(RI)/TS/28/14-15,<br>Dated.05.12.2014 | -                  | Yet to Start                           | The work has been administratively approved by Major works standing Committee |
| 5      |            | Package which includes following works:<br>i) Improvements and widening of Chikka Begur Tank Bund road from Begur Main road to Chikka Begur<br>ii) Improvements and Widening of road from Chikka Begur to Hosur Road (via Manipal County)<br>iii) Construction of Road Bridge across the Downstream of Begur tank (near waste weir) | 1000.00                     | -   | -                                       | -                  | Submitted to Govt. For tender approval | -   |
|        |            |   | <b>1840.00</b>              |   |   |                    |  |   |

*[Signature]*  
**Executive Engineer**

Road Infrastructure, Bommanahalli Division

Bruhat Bangalore Mahanagara Palike

Bangalore


BRUHAT BENGALURU MAHANAGARA PALIKE

Office of the Executive Engineer ( Road Infrastructure - Rajarajeshwari Nagar Division)

List of Works Approved & Not Started

As on 22.4.2015

| Sl.No | Job No.                 | Name of the Work   | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date   | Technical Sanction No. & date    | Date of Work Order | Status | Remarks   |
|-------|-------------------------|--|-----------------------------|--------------------------------------|----------------------------------|--------------------|--------|---|
| 1     | Job Code to be assigned | Widening and Rehabilitation of Kenchanahalli main road in Halagevaderahalli from Chainage ( 1800.00 to 2200.00m) | 400.00                      | -                                    | -                                | -                  | -      | Project approved<br>Land acquisition to be taken up |
| 2     | Job Code to be assigned | Widening, Strengthening and Rehabilitation of Pantarapalya main road from Mysore road to Vrushabavati valley     | 400.00                      | CE(RI)/ADM/AS/02/14-15<br>23.06.2013 | CE(RI)/TS/02/14-15<br>23.06.2013 | -                  | -      | Project approved<br>Tender in process               |
|       |                         | <b>Total</b>   | <b>800.00</b>               |                                      |                                  |                    |        |   |


  
Executive Engineer  
Road Infrastructure  
RR Nagar division

**BRUHAT BENGALURU MAHANAGARA PALIKE**  
**Office of the Executive Engineer ( Road Infrastructure - Yelahanka Division)**

**List of Works Approved & Not Started**

**As on 22.4.2015**

| Sl. No | Job No.                 | Name of the Work  | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date     | Technical Sanction No. & date         | Date of Work Order | Status | Remarks  |
|--------|-------------------------|---|-----------------------------|--|---------------------------------------|--------------------|--------|--|
| 1      | Job Code to be assigned | Comprehensive development of railway parallel road at Sahakarnagar to NH-7 by side of L&T factory compound. | 200.00                      | CE(RI)/ADM/AS /268/14-15<br>28.02.2014 | CE(RI)/TS/21<br>0/14-15<br>28.02.2014 | -                  | -      | Project approved but could not be started due to Land litigation. Proposed for change of work. |
|        |                         | <b>Total</b>  | <b>200.00</b>               |  |                                       |                    |        |  |

  
Executive Engineer  
Road Infrastructure  
Yelahanka division

**BRUHAT BENGALURU MAHANAGARA PALIKE**  
Office of the Executive Engineer ( Road Infrastructure - Special) Division  
**List of Works Approved & Not Started**

As on 22.4.2015

| Sl.No | Job No. | Name of the Work | Cost of Work<br>(Rs. In Lakhs) | Administrative<br>Approval No. &<br>date | Technical<br>Sanction No. &<br>date | Date of Work<br>Order | Status | Remarks |
|-------|---------|------------------|--------------------------------|--|-------------------------------------|-----------------------|--------|---------|
| Nil   |         |                  |                                |  |                                     |                       |        |         |


  
Executive Engineer  
R.I. Special Division

BRUHAT BENGALURU MAHANAGARA PALIKE  
Office of the Executive Engineer (Infrastructure Division)

List of Works Approved & Not Started

As on 22.4.2015

| Sl.No | Job No. | Name of the Work | Cost of Work<br>(Rs. In Lakhs) | AdministrativeA<br>proval No. &<br>date | Technical<br>Sanction No. &<br>date | Date of Work<br>Order | Status | Remarks |
|-------|---------|------------------|--------------------------------|---|-------------------------------------|-----------------------|--------|---------|
|       | NIL     | NIL              | -                              | -                                       | -                                   | -                     | -      | -       |

  
Executive Engineer  
Infrastructure Division

**BRUHAT BENGALURU MAHANAGARA PALIKE**  
Office of the Executive Engineer Traffic Engineering Cell Division

**List of Works Approved & Not Started**

**As on 22.04.2015**

| Sl.No | Job No.       | Name of the Work   | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date     | Technical Sanction No. & date      | Date of Work Order | Status             | Remarks  |
|-------|---------------|--|-----------------------------|--|------------------------------------|--------------------|--------------------|--|
| 1     | 304-12-000074 | Removing Unscientific Humps and Providing Scientific Humps and HRPC under Ulsoor Gate, Chickpet, City Market, Magadi Road, Vijayanagar, Kamakshipalya, | 39.00                       | CE(RI)/ADM/AS/08/12-13 DATE:07.08.2012 | SE(RI)/TS/05/12-13 DATE:16.08.2012 | -                  | File under process | Tender Cancelled, To be retendered   |
| 2     | 304-12-000091 | Construction of Bus bay at Yediyur Bus stop (towards city ) on Kanakapura road   | 5.00                        | EE/TEC/ADM/17/12-13 DATE:28.11.2012    | EE/TEC/TS/17/12-13 DATE:28.11.2012 | -                  | File under process | Tender Cancelled due to Site problem to be retendered for alternate location, BMTC Grant |
| 3     | 304-12-000092 | Construction of Bus bay on Kanakapura Road near Maternity Hospital (towards City)  | 25.00                       | CE(RI)/ADM/AS/34/12-13 DATE:07.12.2012 | SE(RI)/TS/23/12-13 DATE:20.12.2012 | -                  | File under process | Tender Cancelled due to Site problem to be retendered for alternate location, BMTC Grant |
| 4     | 111-12-000001 | Upgradation of footpath in Central Buisness District street at Old Race Course Road and Mother Theresa road. Ch: 0 to 340mtrs in Austin Town           | 300.00                      | CE(RI)/ADM/AS/14/12-13 DATE:04.10.2012 | CE(RI)/TS/06/12-13 DATE:04.10.2012 | -                  | File under process | Tender Submitted before Major Works Committee for approval                               |




| Sl.No | Job No.       | Name of the Work   | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date         | Technical Sanction No. & date          | Date of Work Order | Status             | Remarks  |
|-------|---------------|--|-----------------------------|--|--|--------------------|--------------------|--|
| 5     |               | Construction of Signal Free Corridor along Identified Stretches of Road from Mekhri Circle to Hope Farm Junction (via Ulsoor Lake Junction, Old Madras Road Junction, K R Puram Whitefield Road) in Bangalore City | 14725.00                    | CE(RI)/ADM/AS/70/12-13<br>DATE:21.02.2013  | CE(RI)/TS/31/12-13<br>DATE:21.02.2013  | -                  | File under process | Tender Submitted for approval, Nagara thana Grant 2012-13            |
| 6     | 087-14-000025 | Improvements and Asphaltting to Namjoshi Road from Old Airport Road to Ramesh Nagar in ward no.87  | 200.00                      | CE(RI)/ADM/AS/276/13-14<br>DATE:28.02.2014 | CE(RI)/TS/218/13-14<br>DATE:28.02.2014 | -                  | File under process | Tender approved work order to be issued                              |
| 7     | 304-15-000020 | Re-surfacing of Richmond Road Flyover in BBMP Area.  | 153.50                      | CE(RI)/ADM/AS/285/13-14<br>DATE:01.03.2014 | CE(RI)/TS/219/13-14<br>DATE:01.03.2014 | 08.12.2014         | Yet to start       | Awaiting for Traffic Diversion Approval, 13th Finance Grant, ULB,R&B |
| 8     | 304-15-000021 | Re-surfacing of Jayadeva Junction Flyover in BBMP Area.  | 114.50                      | CE(RI)/ADM/AS/286/13-14<br>DATE:01.03.2014 | CE(RI)/TS/220/13-14<br>DATE:01.03.2014 | 08.12.2014         | Yet to start       | Awaiting for Traffic Diversion Approval, 13th Finance Grant, ULB,R&B |
| 9     | 304-15-000022 | Re-surfacing of Dairy Circle Flyover in BBMP Area.   | 150.00                      | CE(RI)/ADM/AS/287/13-14<br>DATE:01.03.2014 | CE(RI)/TS/221/13-14<br>DATE:01.03.2014 | 08.12.2014         | Yet to start       | Awaiting for Traffic Diversion Approval, 13th Finance Grant, ULB,R&B |

| Sl.No | Job No.       | Name of the Work   | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date         | Technical Sanction No. & date          | Date of Work Order | Status             | Remarks   |
|-------|---------------|--|-----------------------------|--|--|--------------------|--------------------|---|
| 10    | 304-15-000023 | Re-surfacing of National College Flyover in BBMP Area.         | 86.00                       | CE(RI)/ADM/AS/288/13-14<br>DATE:01.03.2014 | CE(RI)/TS/222/13-14<br>DATE:01.03.2014 | -                  | File under process | No response till 3rd Call. 4th Call Tender under process, 13th Finance Grant, ULB,R&B |
| 11    | 304-15-000024 | Re-surfacing of Lingarajapuram Flyover in BBMP Area.           | 107.80                      | CE(RI)/ADM/AS/289/13-14<br>DATE:01.03.2014 | CE(RI)/TS/223/13-14<br>DATE:01.03.2014 | -                  | File under process | No response till 3rd Call. 4th Call Tender under process, 13th Finance Grant, ULB,R&B |
| 12    | 304-15-000025 | Re-surfacing of Mukunda – Banaswadi Road Flyover in BBMP Area. | 77.50                       | CE(RI)/ADM/AS/290/13-14<br>DATE:01.03.2014 | CE(RI)/TS/224/13-14<br>DATE:01.03.2014 | -                  | File under process | No response till 3rd Call. 4th Call Tender under process, 13th Finance Grant, ULB,R&B |
| 13    | 304-15-000026 | Re-surfacing of Ananda Rao Circle Flyover in BBMP Area.        | 54.00                       | CE(RI)/ADM/AS/291/13-14<br>DATE:01.03.2014 | CE(RI)/TS/225/13-14<br>DATE:01.03.2014 | -                  | File under process | No response till 3rd Call. 4th Call Tender under process, 13th Finance Grant, ULB,R&B |
| 14    | 304-15-000027 | Re-surfacing of Mathikere Flyover in BBMP Area.                | 90.00                       | CE(RI)/ADM/AS/292/13-14<br>DATE:01.03.2014 | CE(RI)/TS/226/13-14<br>DATE:01.03.2014 | -                  | File under process | No response till 3rd Call. 4th Call Tender under process, 13th Finance Grant, ULB,R&B |

| Sl.No | Job No.       | Name of the Work   | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date         | Technical Sanction No. & date          | Date of Work Order | Status             | Remarks  |
|-------|---------------|--|-----------------------------|--|--|--------------------|--------------------|--|
| 15    | 304-15-000028 | Re-surfacing of Domlur Flyover in BBMP Area.   | 60.30                       | CE(RI)/ADM/AS/293/13-14<br>DATE:01.03.2014 | CE(RI)/TS/227/13-14<br>DATE:01.03.2014 | -                  | File under process | No response till 3rd Call. 4th Call Tender under process, 13th Finance Grant, ULB, R&B |
| 16    | 304-15-000030 | Providing Rigid Pavement to Dhanvantri Road (Underpass approach to Sheshadripuram Signal) in BBMP Area.              | 434.43                      | CE(RI)/ADM/AS/295/13-14<br>DATE:03.03.2014 | CE(RI)/TS/229/13-14<br>DATE:03.03.2014 | -                  | File under process | LOA Issued, 13th Finance Grant, ULB, R&B   |
| 17    | 304-15-000031 | Providing Rigid Pavement to S C Road (Underpass approach from Anandarao Circle to Sheshadripuram Road) in BBMP Area. | 183.00                      | CE(RI)/ADM/AS/296/13-14<br>DATE:03.03.2014 | CE(RI)/TS/230/13-14<br>DATE:03.03.2014 | 08.12.2014         | Yet to start       | Awaiting for Traffic Diversion Approval, 13th Finance Grant, ULB, R&B                  |
| 18    | 304-15-000033 | Providing White Topping to Main Carriageway of Madiwala Market Road (Hosur Road to Sarjapur Road) in BBMP Area.      | 441.50                      | CE(RI)/ADM/AS/298/13-14<br>DATE:03.03.2014 | CE(RI)/TS/232/13-14<br>DATE:03.03.2014 | -                  | File under process | LOA Issued, 13th Finance Grant, ULB, R&B   |
| 19    | 304-15-000034 | Providing White Topping to Service Road of Madiwala Market Road (Hosur Road to Sarjapur Road)- Service Road          | 72.00                       | CE(RI)/ADM/AS/299/13-14<br>DATE:03.03.2014 | CE(RI)/TS/233/13-14<br>DATE:03.03.2014 | -                  | File under process | Tender under process, 13th Finance Grant, ULB, R&B                                     |
| 20    | 304-15-000035 | Providing White Topping to Kasturba Road from Hudson Circle to Siddalingaiah Circle in BBMP Area.                    | 228.90                      | CE(RI)/ADM/AS/300/13-14<br>DATE:03.03.2014 | CE(RI)/TS/234/13-14<br>DATE:03.03.2014 | -                  | File under process | LOA Issued, 13th Finance Grant, ULB, R&B   |
| 21    | 304-15-000037 | Providing White Topping to Ananda Rao Circle in BBMP Area.   | 232.50                      | CE(RI)/ADM/AS/302/13-14<br>DATE:03.03.2014 | CE(RI)/TS/236/13-14<br>DATE:03.03.2014 | -                  | File under process | LOA Issued, 13th Finance Grant, ULB, R&B   |

| Sl.No | Job No.       | Name of the Work   | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date         | Technical Sanction No. & date         | Date of Work Order | Status             | Remarks  |
|-------|---------------|--|-----------------------------|--|---------------------------------------|--------------------|--------------------|--|
| 22    | 174-14-000052 | Improvements of HSR Layout 17th Cross - 19th Main Junction (Cool Joint Junction)   | 36.73                       | CE(RI)/ADM/AS/281/13-14<br>DATE:01.03.2014 | SE(RI)/TS/02/14-15<br>DATE:20.05.2014 | -                  | File under process | LOA Issued . Agreement not executed. File sent for Tender Cancellation |
| 23    | 132-12-000054 | Creation of carriage way width to the road from Balaji Textiles Junction to Kailaseswara Temple in Attiguppe ward in Vijayanagar Assembly Constituency | 98.60                       | CE(RI)/ADM/AS/02/12-13<br>DATE:16.04.2012  | CE(RI)/TS/02/12-13<br>DATE:16.04.2012 | -                  | Yet to start       | LOA issued   |
| 24    | 304-15-000052 | Demolition of Existing Buildings Compound Walls for Widening of Devanga Hostel Road behind BBMP Head Office  | 11.00                       | EE/TEC/ADM/01/14-15<br>DATE:16.12.2014     | EE/TEC/TS/01/14-15<br>DATE:16.12.2014 | -                  | Yet to start       | Tender Approval.LOA issued.  |
| 25    | 304-15-000064 | Improvements to Footpath to the road below Metro Corridor from Deepanjalinar Bridge (via Attiguppe Side) 5th BMTC Bus Stand                            | 79.00                       | CE(RI)/ADM/AS/01/15-16<br>DATE:16.04.2015  | CE(RI)/TS/01/15-16<br>DATE:16.04.2015 | -                  | Yet to start       | LOA issued   |
| 26    | 304-15-000066 | Providing Free Left to 1st Main of Wadia Layout (Chandra Layout Main Road) on West of Chord Road Junction in Athiguppe Ward                            | 49.00                       | CE(RI)/ADM/AS/68/13-14<br>DATE:27.01.2015  | SE(RI)/TS/32/14-15<br>DATE:28.01.2015 | -                  | File under process | Tender to be called  |
| 27    | 304-15-000061 | Providing Scientific Humps in West Traffic Zone Bangalore  | 37.00                       | CE(RI)/ADM/AS/67/14-15<br>DATE:08.01.2015  | SE(RI)/TS/31/14-15<br>DATE:09.01.2015 | -                  | File under process | Tender to be called  |
| 28    | 304-15-000062 | Providing High Raised Pedestrian Crossings in West Traffic Zone Bangalore  | 36.00                       | CE(RI)/ADM/AS/74/14-15<br>DATE:02.02.2015  | SE(RI)/TS/37/14-15<br>DATE:03.02.2015 | -                  | File under process | Tender to be called  |

| Sl.No | Job No.       | Name of the Work   | Cost of Work (Rs. In Lakhs) | Administrative Approval No. & date     | Technical Sanction No. & date      | Date of Work Order | Status             | Remarks   |
|-------|---------------|--|-----------------------------|--|------------------------------------|--------------------|--------------------|---|
| 29    |               | Construction of Elevated Corridor by integrating Ejjipura Main Road – Inner Ring Road Junction, Sony World Junction and Kendriya Sadana Junction along 100ft. Inner Ring Road, Koramangala, Bangalore. (on Turnkey, Lump Sum, Fixed Price, No Variation basis) | 21,405.00                   |  |                                    | -                  | File under process | Financial Bids Opened. Tender submitted for approval to Committee. <b>JNNURM Grants</b> |
| 30    | 110-15-000040 | Providing Pedestrians safety measures in P.Kalinga Rao Road Connecting modern Bus Bay behind BBMP Head Office  | 20.00                       | -                                      | -                                  | -                  | File under process | Submitted for administrative sanction, Mayor Grants                                     |
| 31    | 304-15-000013 | Improvements to service road between Mekhri circle and Hebbal connecting Nyayagrama on International Airport Road  | 185.00                      | CE(RI)/ADM/AS/42/14-15 DATE:16.10.2014 | CE(RI)/TS/27/14-15 DATE:16.10.2014 |                    | File under process | Tender Submitted for approval   |
|       |               | TOTAL  | 39737.26                    |  |                                    |                    |                    |   |

  
 Executive Engineer  
 TEC Division  
 Road Infrastructure

**BRUHAT BENGALURU MAHANAGARA PALIKE**  
Office of the Executive Engineer ( Road Widening Division)

**List of Works Approved & Not Started**

| Sl. No | Job/ Code No | Name of the Work | Cost of Work (Rs. In Lakhs) | Administrative Approval & date | Technical Sanction No & date | Date of work order | Status | Remarks |
|--------|--------------|------------------|-----------------------------|--------------------------------|------------------------------|--------------------|--------|---------|
| NIL    |              |                  |                             |                                |                              |                    |        |         |

  
Executive Engineer  
Road Widening Division