

BRUHAT BENGALURU MAHANAGARA PALIKE

Office of the Chief Engineer (Project-Central-1)

List of Works In Progress

Sl.No	Job No.	Name of the Work	Cost of Work (Rs. In Lakhs)	Physical Progress (%)	Financial Progress (Bill Paid) Rs. In Lakhs	Pending Bill Amt. (Rs. In Lakhs)	Status	Remarks
Executive Engineer(Project-Central-1)								
1	303-14-000007	Construction of four lane divided bi-directional Flyover along outer ring road at Kittur rani chennamma circle Bangalore.	3580	35%	528	212	Work in progress	Work is taken up on BBMP grants. Letter addressed to KUIDFC for loan under megacity
2	303-14-000006	Construction of Animal Incinerator Building at Sumanahally, Magadi Road, Near Beggars Colony .	235	95%	150	0	Work in progress	Work is taken up on BBMP grants.
Sub Total			3815.00			212.00		
Executive Engineer (Project-Central-2)								
1	303-11-000050	Proposed Construction of Eight Lane corridor between Okalipuram Junction and Fountain circle -- Construction of Running Room for South Western Railways.	10,282.00	2.00	0.00	0.00	3.16 – Acre of Railway land required for the project has been identified, Railway requested for alternative land at Binny mill area. Accordingly the same has been acquired and handed over to Railways on 21.03.2014. Further, Railways handed over the 3.16 – Acre of Railway land to BBMP on 25.06.2014 . BBMP awaiting the demolition of Railway employees Quarters, Running room building and Electrical office and other buildings to start in full force. Railway officials assured that all the buildings will be vacated in one month.	
2	303-13-000059	Construction of Running room for South Western Railways at Railway premises in central railway station Bangalore.	220.02	70.00	57.98	73.00	Casting of 1st Floor Roof is completed & Plastering, WPC, Window Grill works is in progress.	
Sub Total			10502.02			73.00		

Executive Engineer (Project-Central-4)

1	303-14-000004	Construction of 75 Nos E-toilets in BBMP limits	424.51	0.6	Nil	56.6	R/A paid for 10 Nos of units and 30 are ready for commissioning
2	105-14-000033	Providing painting to building at Hosahalli Referral Hospital in ward no 105	5	0.85	Nil	5.15	For M/s. KRIDL works Sr No 1 to 6 M/s. KRIDL charges added seperately
3	105-14-000036	Construction of Effluent Treatment Plant at Hosalli Referral Hospital	2	0.95	Nil	2	
4	105-14-000035	Providing Rain water harvesting at Hosalli Referral Hospital	5	0.85	4.49	Nil	
	105-14-000038	Repairs to BBMP Staff quarters at Hosalli Referral Hospital	15	0.2	Nil	Nil	
5	117-14-4012	Construction Dengue Laboratory at Shanthi Nagar Ward No-117	24.5	0.6	Nil	Nil	
6	167-14-4044	Remodelling of BBMP building at Sakkamma garden at Yedyur in ward no-167	25.41	0.5	Nil	Nil	
	167-14-4044	Installation and commissioning of RO plant For Dialysis centre at Yedyur	5.8	0.2			Civil work completed and plant to be installed
7	133-14-000041	Pre cast Pre Tensioned cum RCC approach slab Ramp over existing bridge and regrading of road towards Mysore road near Gali Anjeneya Temple	250				Preparation for pre cast slab has been commenced
Sub Total			757.22			63.75	

Executive Engineer, (MPED-C)

1	118-14-000021	Renovation work for up gradation of technical facilities for the Sir Puttanna Chetty Town Hall auditorium (Providing acoustic treatment, video, HVAC, Stage & FOH lighting, Stage curtains, Auditorium seats, CCTV surveillance system, Infrastructure facilities Like HT / LT power supply arrangements fire alarm, building lighting along with minor civil works including operation & Maintenance with AMC	500		250	250	Work nearing completion	Phase -II work in progress
2	110-14-00040	Up gradation & Renovation of toilets, dinning hall & allied maintenance works at council building HO	68		Nil	Nil	Work nearing completion	
3	110-15-000018	Re Strengthening of lift room & other maintenance works in annex building - I at head office premises	9.99		Nil	Nil	Work nearing completion	
4		Phase II works in Town hall	40		Nil	Nil		
Sub Total			617.99			250.00		
GRAND TOTAL			15692.23			598.75		

BRUHAT BENGALURU MAHANAGARA PALIKE

Office of the Chief Engineer (Project-Central-1)

List of Works Approved & Not Started

Sl.No	Job No.	Name of the Work	Cost of Work (Rs. In Lakhs)	Administrative Approval No. & date	Technical Sanction No. & date	Date of Work Order	Status	Remarks
Executive Engineer (Project-Central-1)								
1	R-303-11-000034	Construction of 20m Corridor From BTM Layout Junction to Hosur Road Along Madiwala Tank Bund Road, Bangalore	2520	No.CE(P)/AS/05/11-12 Dated 20-08-2011	No.CE(P)/TS/06/11-12 Dated 20-08-2011	—	—	Tender of M/S PMJ Constructions for Rs. 1585.85 Lakhs has been approved by GOK on 31-03-2015 and received in this office on 22-04-2015. LOA has to be issued to the agency and agreement has to be executed.
2		Improvements to corridor along selected stretches of chord road	6400.00	Govt Has Accorded in principal approval in Go NO. HUD 356 MNY 2012 Dt 10-07-2012	—	—	—	The Work has been proposed under GOK grants. 2nd call pre qualification tender invited on 12-06-2014. and 2nd stage tender invited on 3-12-2014. The technical bids opened on 9-1-2015. The evaluation is under final stages.
3	303-15-000008	Providing of mastic asplating to loops on sirisi circle flyover	50.00	Approved by commissioner No.CE(P)/AS/07/14-15 Dated 24-12-2014	No.CE(P)/TS/06/14-15 Dated 24-12-2014	—	—	2nd call Tender invited- No Bids received.
Sub Total			8970.00					
Executive Engineer (Project-Central-2)								
1	303-13-000059	Providing & Construction of Plumbing, Sanitary & compound Wall of Running Room connected with Eight Lane Corridor between oklipuran Junction & Fountain circle at Railway station premises, Bangalore.	13.20	30-12-2011 28/04/2012	EE(PC-2)/TS/1/14-15 Dt 9-04-2015			Tender has been invited on 17-04-2015. Last date for submission is 29-05-2015

Executive Engineer (Project-Central-4)

1	105-14-000032	Providing Mesh/MS grill to window at Hosalli Referral Hospital	3	No-ADD COM/AS/64/12-13 dated;19/3/2013	EE/P- W/TS/36/12-13 dated:20/3/2013	February 10, 2014		
2	105-14-000027	Construction of new toilet block at Hosalli Referral Hospital	10	No- JC(W)/AS/76/12-13 dated;19/3/2013	EE/P- W/TS/48/12-13 dated:20/3/2013	February 10, 2014	The toilet proposed is outside the Hospital location yet to be finalised	
3	105-14-000039	Construction of Baby care of First Floor at Hosalli Referral Hospital	20	No-ADD COM/AS/69/12-13 dated;19/3/2013	EE/P- W/TS/41/12-13 dated:20/3/2013	February 10, 2014	M/s. CIVIL AID Report is awaited for feasibility of First floor	
4	303-15-000005	Comprehensive development and improvements to Sethurao street from Mysore road to Gondopanth road in K R Market	243	No.CE(P)/AE/AA/ 05/14-15 dated:19/11/2014	No.CE(P)/AE/TS /04/14-15 dated:19/11/2014	December 5, 2014	about 10% work has been executed like desilting, drain work & footpath works etc.	
5	303-15-000004	Construction of Hawker plaza at K R Market	225	No.CE(P)/AE/AA/ 06/14-15 dated:19/11/2014	No.CE(P)/AE/TS /05/14-15 dated:19/11/2014	December 5, 2014	work could not commence due to protest from Hawkers	
6	172-14-000037	Addition and improvements to Maternity hospital at Madivala Tavarekere in Ward No-172	21.34	No.JC(S)/AS/AE/ 1471/13-14 dated:4/3/2014	No- CE(S)/TS/143/13-14 dated: 4-3-2014		Letter Acceptance issued the Agency for submission of performance security BG for issue of Workorder	
7		Construction of Cellular Car parking at Freedom Park Gandhi Nagar	7981.67	-	-		The Govt has approved the project. GO yet to received	The project taken under 13th Finance Commission grants
8		Construction of Multi Level Car Parking at Gandhi Bazaar	1340	-	-		L1 has quoted Rs.1295.54 Lakh 0.35% above CSR. Tender approval sought from Govt. letter dated 27/10/2014	The project taken under 13th Finance Commission grants
Sub Total			9844.01					

Executive Engineer, (MPED-C)

1	110-15-000040	Repairs renovation & additional works to legal section at head office premises	50	PSR(G)/7734/14-15 dt: 06.12.14	EE/MPED- C/TS/06/14-15 Dt: 27.12.2014		Tender received, file sent for approval	
---	---------------	--	----	--------------------------------	---	--	---	--

2	110-15-000041	Special repairs and providing partition in annex building - 1st room no 302 & 303 at 3 rd floor at head office	22.33	PSR(G)/10532/1 4-15 dt: 26.02.15	EE/MPED- C/TS/09/14-15 Dt: 28.12.14		Tender notification issued	
Sub Total			72.33					
GRAND TOTAL			18899.54					