

Proceedings of the review meeting held on 15-12-2015 under the chairmanship of Special Commissioner (SWM), BBMP on MSW Plants being established by BBMP, at KPCL office.

Special Commissioner (SWM), BBMP welcomed all the members for the meeting and discussed the following issues.

No	Decision	Timeline	Agency Responsible
1.	<p>Chikkanagamangala</p> <ul style="list-style-type: none"> Vide BBMP office order No:SC(SWM)/PR/13-14 Dated:7/12/2015 instructed to receive 25 metric ton dry waste from Bommanahalli Zone is not being received. Immediate action to be taken in the matter. Once shredder and bailer received at site to be commissioned. Preparatory section to be commissioned All the balance waste processing equipments to be received from M/s Hiquip Co. Meeting to be conducted plantwise with all concerned officers including Joint Commissioner, Chief Engineer of the Zone for effective implementation of the scheme. LoA to be issued for the procurement of Tippers after obtaining necessary approval. Linking between the shed A and B and rolling shutter one or to be got Completed. Providing CCTV with necessary internet facility to be provided as the plants are already Commissioned. BSNL being the government agency may be contacted in the matter. Construction of vehicle garage wash room work to be completed. Compactors to be washed after unloading the garbage in the plant. The water mixed with the leachate at the time of washing of the compactors needs to be treated by De-wat system whose cost to be intimated. Arrangements to be made for establishing two leachate treatment plants. Leachate treatment proposals for the landfills sent to IISc Bangalore for vetting to be expedited. BWSSB may be requested to permit the disposal of 	<p>Immediate</p> <p>19/12/2015</p> <p>Immediate</p> <p>31/12/2015</p> <p>By next meeting.</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p>	<p>EE Bommanahalli/ Operator</p> <p>EE (Bom) /Hi-quip Co.</p> <p>Spl Com (SWM), BBMP</p> <p>EE (Bom)/KRIDL.</p> <p>EE/Consultant/KRIDL</p> <p>KRIDL</p> <p>BBMP</p> <p>Consultant</p> <p>BBMP/Consultant</p> <p>Shah Consultant/E-parivarthan</p> <p>Special Commissioner(S</p>

	Leachate of each plant atleast at 5 locations.		WM)/JCs
2	<p>KCDC</p> <ul style="list-style-type: none"> At present 150 MT per day segregated waste is being received to be reduced to 60 MT as per BBMP office order No:SC(SWM)/PR/13-14 Dated:7/12/2015. Alteration to be made in the waste processing equipment to spray innoculum/enzymes at the time of Window turnings to reduce the odour. Road humps to be provided for entrance road in the plant. Provision for a store room to be incorporated in the estimate of office building. Expedite providing of ducting system for odour Control. Tender for Bio-filter media to be invited after necessary approval. Arrangements to be made to procure balance processing equipments. A proposal for additional requirement of space for storing of RDF material to be sent. Landscaping work to be carried out under the supervision of Assistant Director, Horticulture who in turn to call for a meeting with the concerned. 	<p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p>	<p>KCDC/BBMP</p> <p>KRIDL/EE</p> <p>Wapcos/BBMP</p> <p>BBMP/ M/s Sanjay Marketing.</p> <p>EE BBMP.</p> <p>BBMP/Hydrome ch. MD, KCDC</p> <p>AD(Horti) / BBMP/ KRIDL/ Consultant</p>
3	<p>Subbarayanapalya</p> <ul style="list-style-type: none"> Contruction of shed C to complete. Road work between shed B and dumpyard to complete. Fixing of gate to Complete. Installation of CCTV work to commence. All civil works to complete. 	<p>15/1/2016</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>31/12/2015</p>	<p>KRIDL</p> <p>KRIDL</p> <p>KRIDL</p> <p>KRIDL</p> <p>KRIDL</p>
4	<p>Seegehalli/Kannahalli</p> <p>Seegehalli</p> <ul style="list-style-type: none"> Office building constructed up to lint level stopped due to land dispute. The problem to be sorted out immediately. Providing rolling shutters and window shutters to the shed to complete. Drain work stopped due to land dispute problem to 	<p>Immediate</p> <p>31/12/2015</p> <p>Immediate</p>	<p>EE Jayanagar</p> <p>KRIDL</p> <p>EE Jayanagar</p>

	<p>be sorted out. Kannahalli</p> <ul style="list-style-type: none"> • Providing of one more leachate sump of capacity 25,000 litres requested from O&M operator in view of generation of excess Leachate from segregated waste to be decided. • Requirement of office furnitures to the plants discussed and decided is the responsibility of the O&M operators. • Full processing capacity of the plant to be checked by the team of experts. 	Immediate	<p>EE Jayanagar / Consultant</p> <p>O&M operators.</p> <p>KUIDFC/ BBMP</p>
5	<p>Doddabidirikallu</p> <ul style="list-style-type: none"> • Construction of shed C to complete. • Weigh bridge installation to complete. • Roof linking between shed A and B to the required extent to be taken up. • LoA to be issued for the procurement of waste transfer Vehicle(Tipper and Tractor) • Required drain in the window portions in Shed A to be constructed. • Payment to O&M operators 	<p>26-12-2015</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p> <p>Immediate</p>	<p>KRIDL Firm/KRIDL Consultant/ BBMP/KRIDL</p> <p>EE RR Nagar</p> <p>Consultant/ KRIDL/ BBMP EE BBMP / KUIDFC</p>
6	<p>General</p> <p>a) Landfill</p> <ul style="list-style-type: none"> • EE Jayanagar to make arrangements to start the work at Seegehalli and Kanahalli with necessary approval to be obtained from Competent authority. • Vetting of DPR of Chikkanagamangala Plant IISc by furnishing required test results to be expedited. • Kannur: Necessary test as suggested from IISc to be carried out by KRIDL which enables to prepare DPR. • The entrustment of landfill work in PPP model to be discussed with Special Commissioner by KUIDFC. • Bingepura landfill soil capping work which is in progress to be carried out as per the advice of expert providing necessary gas veld pipe and similar action to be taken even for Mandur landfill site though it has been completed already. 	<p>Immediate</p> <p>Immediate</p>	<p>EE Jayanagar/ KRIDL/ Consultant.</p> <p>Consultant/ KUIDFC</p> <p>KRIDL/ IISc/ KUIDFC/ BBMP</p> <p>KUIDFC</p> <p>EE Jayanagar Project CE Mahadevapura</p>

