

Abstract of works in progress

Sl. No.	Category of Work	No. of Works	Cost of Work (Rs. in Lakhs)	Financial Progress (Bill paid) Rs.in lakhs	Pending Bill amount (Rs. In lakhs)
1	Development/ Improvement works	48	12396.64	3371.06	9025.58
2	Maintenance works	29	530.80	7.62	368.37
3	PMC/DPR Services	27	184.93	10.37	174.56
4	Home Guard Services	32	286.00	62.13	222.87
	TOTAL	136	13398.37	3451.18	9791.37 ✓

lakes

Rs
1.5.15

Rs
12.8.15



BRUHAT BANGALORE MAHANAGARA PALIKE
Office of the Chief Engineer, Lakes
List of works in progress

As on 31.05.2015

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
		Puttenahalli Lake						
1	308-15-000082	Annual Maintenance of Puttenahalli Lake in Bomanahalli zone.	4.97	5%	0.00	4.97	Work in Progress	Work in Progress
2	308-15-000040	Providing Home Guard Securities to Puttenahalli Lake for 11 months in Bangalore	6.04	-	2.02	4.02	Home guard Services	Service in Progress
		Ramagondanahalli Lake						
3	308-15-000041	Providing Home Guard Securities to Ramgondanahalli Lake for 4 months in Bangalore	2.16	-	1.12	1.04	Home guard Services	Service in Progress
		Yelahanka Lake						
4	308-14-000033	Beautification and Landscaping work at Yelahanka Lake	78.27	25%	0.00	78.27	Work in Progress	Work in Progress
5	308-15-000006	Comprehensive Development of Yelahanka Lake Phase 3, Bangalore	481.05	15%	0.00	481.05	Work in Progress	Work in Progress
6	308-15-000006	Providing Project Management Consultancy Services for Comprehensive Development of Yelahanka Phase-3	4.17	-	0.00	4.17	PMC Services	Service in Progress
7	308-14-000033	Providing Project Management Consultancy Services for Beautification and Landscaping work at Yelahanka	1.89	-	0.00	1.89	PMC Services	Service in Progress
8	308-15-000078	Annual Maintenance of Yelahanka Lake	38.98	5%	0.00	38.98	Work in Progress	Work in Progress
9	308-15-000035	Providing Home Guard Securities to Yelahanka Lake for 12 months in Bangalore	19.75	-	7.89	11.86	Home guard Services	Service in Progress
		Attur Lake						
10	308-15-000079	Annual Maintenance of Attur Lake	29.31	5%	0.00	29.31	Work in Progress	Work in Progress
11	308-12-000010	Comprehensive development of Attur Lake phase-III, Bangalore.	391.06	80%	336.32	54.74	Work in Progress	Work in Progress
12	308-15-000036	Providing Home Guard Securities to Attur Lake in Byatarayanapura zone	9.87	-	3.52	6.35	Home guard Services	Service in Progress
		Dorekere Lake						
13	308-15-000081	Annual Maintenance of Dorekere Lake in Bommanahalli Zone.	29.92	5%	0.00	29.92	Work in Progress	Work in Progress

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
14	R-000-11-000112	Design, Construction, Supply, Erection, Commissioning of 1.00 MLD Capacity Sewage Treatment Plant with a trial run of 6 months followed by 5 years of Operation and Maintenance at Dorekere Lake in Raja Rajeshwari Nagar Zone, Bangalore	233.84	-	219.81	14.03	O&M Services	Stp commissioned on 01/08/2011 and O and M is in progress
15	308-15-000039	Providing Home Guard Securities to Dorekere Lake for 13 months in Bangalore	10.68	-	4.08	6.60	Home guard Services	Service in Progress
16	308-15-000002	Preperation of DPR for the work of Proposed RCC Storm water drain for diversion of Sewage water entering to the Dorekere Lake in Bommanahalli zone	3.75	-	0.00	3.75	DPR service is in progress	DPR service is in progress
Malathahalli Lake								
17	308-15-000008	Annual Maintenance of BDA Developed Mallathahalli Lake in Ward No 129, Rajarajeshwarinagara Zone.	15.95	5%	0.00	15.95	Work in Progress	Work in Progress
18	DC bill	Providing Home Guard Security to BDA Developed Mallathahalli Lake in ward No.129, Rajarajeshwarinagara zone	13.16	-	0.00	13.16	Home guard Services	Service in Progress
Ullal Lake								
19	308-15-000007	Annual Maintenance of BDA Developed Ullal Lake in Ward No 130, Rajarajeshwarinagara Zone.	8.71	5%	0.00	8.71	Work in Progress	Work in Progress
20	DC bill	Providing Home Guard Security to BDA Developed Ullal Lake in ward No.130, Rajarajeshwarinagara zone	9.87	-	0.00	9.87	Home guard Services	Service in Progress
Uttarahalli Lake								
21	308-11-000024	Design, Construction, supply, Installation, & Commissioning of Water Reclamation Plant(WRP) of 500 KLD Capacity with operation & Maintenance for 5 years at Uttarahalli Lake on DBFOT(Annuity) Basis.	213.49	-	149.44	64.05	O&M Services	Stp commissioned on 10/10/2012 and O and M is in progress

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
		Sheelavanthana kere						
22	308-14-000025	Chain link fencing to Sheelavanthana kere	67.54	52%	32.54	35.00	work in progress	work in progress
23	DC bill	Security to Sheelavanthana kere	4.00	-	1.33	2.67	Home guard Services	Service in Progress
		Segehalli lake						
24	308-13-000026	Construction of Sewage Diversion drain to Segehalli lake (phase II) Mahadevpura zone	187.00	81%	150.73	36.27	work in progress	work in progress
25	308-13-000026	Providing Project management Consultancy service for Construction of Sewage Diversion drain to Segehalli lake (phase II) Mahadevpura zone	6.00	-	0.00	6.00	PMC Services	Service in Progress
26	308-15-000014	Improvement to Segehalli lake	104.99	10%	0.00	104.99	work in progress	work in progress
27	053-13-000030	Providing missing Chain link fencing and other allied works for Segehalli lake	79.50	62%	30.02	49.48	work in progress	work in progress
28	DC bill	Security to Segehalli kere	5.50	-	2.75	2.75	Home guard Services	Service in Progress
29	308-15-000059	Maintenance to Segehalli lake	21.39	10%	0.00	21.39	work in progress	work in progress
		Munnekolalu lake						
30	308-15-000110	Development to Munnekolalu kere	150.00	10%	0.00	150.00	work in progress	work in progress
31	DC bill	Security to Munnekolalu kere	5.00	-	2.00	3.00	Home guard Services	Service in Progress
		Kudlu Doddakere						
32	308-13-000011	Comprehensive improvements to Kudludodda kere	461.28	79%	362.60	98.68	work in progress	work in progress
33	308-13-000011	Project management consultancy services for comprehensive development of Kudlu Doddakere	12.77	-	0.00	12.77	PMC Services	Service in Progress
34	308-13-000012	Comprehensive Development to kudlu doddakere Phase-2, Bangalore	161.58	25%	40.12	121.46	work in progress	work in progress
35	308-13-000012	Project management consultancy services for comprehensive development of Kudlu Doddakere Phase 2	5.30	-	0.00	5.30	PMC Services	Service in Progress
36	308-15-000115	Development to KudluDoddakere	209.90	10%	0.00	209.90	work in progress	work in progress
		Kavdenahalli lake						
37	308-14-000023	Inlet Improvement to Kavdenahalli lake	106.92	5%	0.00	106.92	work in progress	work in progress
38	308-14-000023	Project management consultancy services for Inlet Improvement to Kavdenahalli lake	6.79	-	0.00	6.79	PMC Services	Service in Progress
39	308-15-000100	Security to Kavdenahalli kere	14.50	-	2.37	12.13	Home guard Services	Service in Progress

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
40	308-15-000061	Maintenance to Kavdenahalli lake Chinnappanahalli lake	21.30	10%	0.00	21.30	work in progress	work in progress
41	308-15-000099	Security to Chinnappanahalli kere	6.00	-	1.58	4.42	Home guard Services	Service in Progress
42	308-14-000028	Improvements to Chinnappanahalli Lake Herohalli Lake	12.00	45%	0.00	12.00	work in progress	work in progress
43	308-12-000003	Design, Construction, Supply, Erection, Commissioning of 1.5 MLD capacity STP (SBT) with a trial run of 6 months followed by 5 years of Operation and Maintenance at Herohalli lake in Bangalore Raja Rajeshwari Nagar zone, Bangalore	345.54	90%	283.25	62.29	O&M Services	Maintenance Service in Progress
44	308-15-000071	Maintenance of herohalli lake for 1 year in bangalore	20.00	25%	0.00	20.00	Work in progress	Work in progress
45	308-15-000102	Providing Home guard Security to Herohalli Lake Lingadeeranahalli lake	11.00	5%	0.00	10.00	Home guard Services	Service in Progress
46	308-13-000090	Comprehensive decvelopment of Lingadeeranahalli (Handrahalli) Lake	259.27	95%	163.00	96.27	Work in progress	Work in progress
47	308-15-000077	Maintenance of Lingadeeranahalli lake for 1 year	6.04	15%	0.00	6.04	Work in progress	Work in progress
48	308-15-000103	Providing Home guard Security to Lingadeeranahalli Lake Doddabommasandra Lake	7.00	5%	0.00	7.00	Home guard Services	Service in Progress
49	308-13-000020	Comprehensive decvelopment of Doddabommasandra Lake- Phase-1	431.62	85%	265.34	166.28	Work in progress	Work in progress
50	308-13-000020	Project management consultancy services for comprehensive development of Doddabommasandra lake Phase 1	8.91	85%	2.67	6.24	PMC Services	Service in Progress
51	308-15-000105	Providing Home guard Security to Doddabommasandra Lake Narasipura Lake Sy no-26	15.00	10%	3.50	11.50	Home guard Services	Service in Progress
52	308-13-000007	Comprehensive decvelopment of Narasipura Lake Sy no-26, Phase-1	64.52	90%	33.40	31.12	Work in progress	Work in progress
53	308-13-000007	PMC services for decvelopment of Narasipura Lake Sy no-26, Phase-1	2.50	90%	0.00	2.50	PMC Services	Service in Progress
54	308-15-000106	Providing Home guard Security to Narasipura Lake Sy no-26	4.00	10%	0.85	3.15	Home guard Services	Service in Progress

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
		Narasipura Lake Sy no-20						
55	303-11-000045	Comprehensive development of Narasipura Lake Sy no-20, Phase-1	168.7	87%	0.00	13.89	Maintenace work is under progress	Maintenace work is under progress
56	308-15-000107	Providing Home guard Security to Narasipura Lake Sy no-20	3.50	10%	0.85	2.65	Home guard Services	Service in Progress
		Dasarahalli lake						
57	R-308-11-000010	Design Construction supply Installing STP 1 MLD at Dasarahalli lake on DBFOT/Annuity basis	427.46	-	263.72	163.74	O&M Services	Stp commissioned on 02/05/2013 and O and M is in progress
58	039-12-000027	Comprehensive Development of Dasarahalli Lake Phase-2	293.20	80%	137.44	155.76	Work in progress	Work in progress
59	308-15-000070	Maintenance of Dasarahalli lake for 1 year-2014-15	25.22	10%	0.00	25.22	Work in progress	Work in progress
60	308-15-000034	Providing Home guard Security to Dasarahalli lake	10.00	10%	0.70	9.30	Home guard Services	Service in Progress
		Deepanjali lake						
61	308-15-000075	Maintenance of Deepanjali lake for 1 year 2014-15	9.44	15%	0.00	9.44	Work in progress	Work in progress
62	308-15-000108	Providing Home guard Security to Deepanjali lake	5.00	10%	0.00	5.00	Home guard Services	Service in Progress
		Avalahalli lake						
63	308-13-000025	Comprehensive decvelopment of Avalahalli lake phase-1	163.62	95%	53.00	110.62	Work in progress	Work in progress
		Harohalli lake						
64	308-13-000021	Comprehensive decvelopment of Harohalli lake phase-1	338.57	12%	40.44	298.13	Work in progress	Work in progress
		Schredder Machine						
65	310-11-000044	Procurement of tractor mounted Schredder with trailers	47.48	35%	11.77	35.71	Work in progress	Work in progress
		DEVASANDRA LAKE						
66	308-15-000011	Development to Devasandra Lake	87.45	85%	47.00	40.45	Work in Progress	Work in Progress
67	053-12-000021	Project management consultancy services for comprehensive development of Devasandra	7.20	-	0.00	7.20	PMC Services	Service in Progress
68	308-15-000087	Security to Devasandra Lake	8.50	-	1.44	7.06	Home guard Services	Service in Progress
69	308-15-000053	Maintenance to Devasandra Lake	9.88	40%	0.00	9.88	work in Progress	work in Progress

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
		HARALUR LAKE						
70	308-15-000116	Development to Haralur Lake	105.35	40%	0.00	105.35	Work in Progress	Work in Progress
71	308-13-000012	Project management consultancy services for comprehensive development of Haralur	7.13	-	0.00	7.13	PMC Services	Service in Progress
72	308-15-000093	Security to Haralur Lake	7.50	-	0.00	7.50	Home guard services	Service in Progress
		VIJINAPURA LAKE						
73	308-15-000085	Security to Vijinapura Lake	10.00	-	1.44	8.56	Home guard Services	Service in Progress
74	308-15-000052	Maintenance to Vijinapura Lake	9.73	40%	0.00	9.73	work in Progress	work in Progress
		KUDLU CHIKKERE						
75	308-12-000021	Project management consultancy services for comprehensive development of Kudlu Chikkere	3.83	-	0.00	3.83	PMC Services	Service in Progress
76	308-15-000088	Security to Kudlu Chikkere	5.00	-	1.62	3.38	Home guard Services	Service in Progress
77	308-15-000054	Maintenance to Kudlu Chikkere	10.24	40%	1.95	8.29	work in Progress	work in Progress
		DODDAKANNELI LAKE						
78	308-15-000111	Development to Doddakanneli Lake	71.04	75%	0.00	71.04	Work in Progress	Work in Progress
79	R-303-11-000026	Project management consultancy services for comprehensive development of Doddakanneli	11.60	-	0.00	11.60	PMC Services	Service in Progress
		KASAVANAHALLI LAKE						
80	308-15-000113	Development to Kasavanahalli Lake	339.20	35%	0.00	339.20	Work in Progress	Work in Progress
81	308-13-000009	Project management consultancy services for comprehensive development of Kasavanahalli,	8.25	-	0.00	8.25	PMC Services	Service in Progress
		SINGASANDRA LAKE						
82	308-15-000009	Development to Singasandra Lake	92.89	75%	39.85	53.04	Work in Progress	Work in Progress
83	308-13-000014	Project management consultancy services for comprehensive development of Singasandra	5.50	-	0.00	5.50	PMC Services	Service in Progress
84	308-15-000051	Maintenance to Singasandra Lake	5.12	40%	1.19	3.93	work in progress	work in progress
85	308-15-000091	Security to Singasandra Lake	7.50	-	0.00	7.50	Home guard services	Service in Progress
		PARAPPANA AGRAHARA LAKE						
86	308-15-000114	Development to Parappana Agrahara Lake	105.23	75%	58.50	46.73	Work in Progress	Work in Progress
87	308-15-000056	Maintenance to Parappana Agrahara Lake	10.19	20%	2.06	8.13	Work in Progress	Work in Progress
88	308-15-000094	Security to Parappana Agrahara Lake	11.00	-	0.00	11.00	Home guard services	Service in Progress

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
		AMBLIPURA MELINAKERE						
89	308-15-000055	Maintenance to Amblipura Melinakere	10.13	40%	0.00	10.13	work in Progress	work in Progress
		Sowlkere						
90	308-15-000117	Development to Sowlkere	317.57	10%	0.00	317.57	work in Progress	work in Progress
		Thanisandra Cremetorium						
91	R-308-11-000036	Construction of Electrical Electrical Cremetorium at Thanisandra	374.37	80%	110.00	264.37	Work in Progress	Work in Progress
92	R-308-11-000036	Structural Consultancy for the Construction of Electrical Electrical Cremetorium at Thanisandra	4.19	95%	1.58	2.61	PMC Services	Service in Progress
93	308-15-000031	Electrification to Electrical Cremetorium at Thanisandra	45.00	15%	0.00	45.00	Work in Progress	Work in Progress. Work is executed by Batarayanapura Electrical Division.
		Halagevaderahalli Lake						
94	308-11-000007	Comprehensive Development of Halagevaderahalli Lake	249.74	60%	115.78	133.96	Work in progress	Work in progress
95	308-11-000007	Project Management Consultancy for Comprehensive Development of Halagevaderahalli Lake	8.50	-	3.70	4.80	PMC Services	Service in Progress
96	308-11-000007	Maintenance of the Halagevaderahalli Lake	14.58	20	2.42	12.16	Work in progress	Work in progress
97	308-15-000043	Providing Homeguard Security to Halagevaderahalli Lake	6.50	-	0.00	6.50	Home guard Services	Service in Progress
		Sankey Tank						
98	035-14-000027	Construction of Bund wall in Sankey Tank in ward no.35	193.31	53%	102.49	90.82	Work in progress	Work in progress
99	035-15-000042	Providing Pile to arrest the further shearing of existing Southern side embankment of Sankey Tank in ward no.35	53.48	60%	0.00	53.48	Work in progress	Work in progress
		Halasur Lake						
100	DC bill	Providing Security Home guards to Halasur Lake	20.00	79%	15.65	4.35	Home guard Services	Service in Progress
101	308-15-000130	Improvements to Halasur Lake in ward no.90	262.85	10%	0	262.85	Work in progress	Work in progress
		Handrahalli Lake						
102	308-12-000004	Comprehensive development of Handrahalli Lake	313.32	80%	162.01	151.31	Work in progress	Work in progress

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
103	DC bill	Project Management Consultancy services for Construction Supervision, and Quality Control for the work of Comprehensive Development of Handrahalli Lake	10.99	-	2.42	8.57	PMC Services	Service in Progress
104	308-15-000044	Providing Home Guard Security to Handrahalli Lake	5.50	-	0.25	5.25	Home guard Services	Service in Progress
105	308-15-000072	Maintenance of the Handrahalli Lake	10.38	20%	0.00	10.38	Work in progress	Work in progress
		Nayandahalli Lake						
106	308-13-000028	comprehensive development of Nayandahalli Lake Pahse-3	300.83	20%	0.00	300.83	Work in progress	Work in progress
107	DC bill	PMC for Development of Nayandahalli Lake Phase-3	5.50	20%	0.00	5.50	PMC Services	Service in Progress
		Palanahalli Lake						
108	308-13-000022	Development and Rejuvenation of Palanahalli Lake, Phase-1, Bangalore	270.52	25%	56.11	214.41	Work in progress	Since the rain water is filled up in the Lake, the work has been delayed
109	308-15-000124	Development of Palanahalli Lake	141.68	2%	0.00	141.68	Work in progress	Work in progress
110	308-15-000124	PMC for Development of Palanahalli Lake	4.16	-	0.00	4.16	PMC Services	Service in Progress
		Agrahara Lake						
111	308-13-000015	Development and Rejuvenation of Agrahara Lake, Phase-1, Bangalore	217.65	98%	106.38	111.27	Work nearing completion	Work nearing completion
112	308-13-000015	Package- B: Providing Project Management Consultancy Services for Development and Rejuvenation of Chokkanahalli Lake Phase-1, Thirumenahalli Lake Phase-1 and Agrahara Lake Phase-1, Bangalore	7.26	-	0.00	7.26	PMC Services	Service nearing completion
113	308-15-000118	Development of Agrahara Lake	94.69	5%	0.00	94.69	Work in progress	Work in progress
114	308-14-000012	Maintenance of Agrahara Lake	4.88	70%	0.00	4.88	Work in progress	Work in progress
115	308-15-000118	PMC for Development of Agrahara Lake	2.36	-	0.00	2.36	PMC Services	Service in Progress
116	DC bill	Providing Home guard security to Agrahara Lake	2.25	-	1.54	0.71	Home guard Services	Service in Progress
		Jakkur Lake						
117	308-15-000005	Providing Home guard security to Jakkur Lake	17.00	-	0.00	17.00	Home guard Services	Service in Progress
		Chokkanahalli Lake						
118	308-15-000062	Annual Maintenance of Chokkanahalli Lake	8.99	10%	0.00	8.99	Work in progress	Work in progress
119	308-15-000119	Development of Chokkanahalli Lake	146.40	5%	0.00	146.40	Work in progress	Work in progress

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
120	308-15-000119	PMC for Development of Chokkanahalli Lake	3.44	-	0.00	3.44	PMC Services	Service in Progress
121	308-15-000047	Providing Homeguard security to Chokkanahalli Lake	6.00	-	0.68	5.32	Home guard Services	Service in Progress
		Kogilu Lake						
122	308-13-000018	Package- A: Providing Project Management Consultancy Services for Development and Rejuvenation of Kogilu Lake Phase-1, Kattigenahalli Lake Phase-1 and Palanahalli Lake Phase-1, Bangalore	29.70	-	0.00	29.70	PMC Services	Service nearing completion
123	308-15-000065	Annual Maintenance of Kogilu Lake	18.50	20%	0.00	18.50	Work in progress	Work in progress
124	308-15-000121	Development of Kogilu Lake	189.00	5%	0.00	189.00	Work in progress	Work in progress
125	308-15-000121	PMC for Development of Kogilu Lake	1.86	-	0.00	1.86	PMC Services	Service in Progress
126	308-15-000049	Providing Home Guard Securities to Kogilu Lake for 8 months in Bangalore	6.22	-	3.02	3.20	Home guard Services	Service in Progress
		Kattigenahalli Lake						
127	DC bill	Providing Homeguard security to Kattigenahalli Lake	4.00	-	0.00	4.00	Home guard Services	Service in Progress
128	308-15-000064	Annual Maintenance of Kattigenahalli Lake	9.14	20%	0.00	9.14	Work in progress	Work in progress
		Thirumenahalli Lake						
129	308-15-000066	Annual Maintenance of Thirumenahalli Lake	9.11	20%	0.00	9.11	Work in progress	Work in progress
130	308-15-000050	Providing Homeguard security to Thirumenahalli Lake	7.00	-	1.93	5.07	Home guard Services	Service in Progress
		H Gollahalli Lake						
131	DC bill	Detailed project report for the work of Comprehensive development of H Gollahalli lake	3.96	90%	0.00	3.96	DPR Services	Service in Progress
132		Comprehensive development of H Gollahalli lake phase-1	302.23	5%	0.00	302.23	Work in progress	Work in progress
133	308-15-000126	Project Management Consultancy services for Construction Supervision, and Quality Control for the work of " THE COMPREHENSIVE DEVELOPMENT OF H GOLLAHALLI LAKE PHASE-1"	7.41	5%	0.00	7.41	PMC Services	Service in Progress
134	308-15-000125	Comprehensive development of Kammagondanahalli lake phase-1	450.00	5%	0.00	450.00	Work in progress	Work in progress

Sl. No.	Job No.	Name of work	Cost of Work (Rs. in Lakhs)	Physical Progress (%)	Financial Progress (Bill paid) (Rs.in lakhs)	Pending Bill amount (Rs. In lakhs)	Status	Remarks
1	2	3	4	5	6	7	8	9
135	308-13-000005	Design, Construction, Supply, Erection, Commissioning of 0.3 MLD capacity STP (SBR) with a trial run of 6 months followed by 5 years of Operation and Maintenance at Deepanjali lake in Bangalore Kalkere lake	140.00	5%	0.00	140.00	Work in progress	Work in progress
136		Comprehensive development of Kalkere lake Phase-2	2223.14	5%	0.00	2223.14	Work in progress	Work in progress
		Total	13398.37		3451.18	9791.37		