



BRUHAT BANGALORE MAHANAGARA PALIKE

No.Spl.Comm./PR/ ²⁵ /2016-17

Office of the
Special Commissioner
(Solid Waste Management/Health)
N.R. Square, Bangalore-560 002
Dated: 29-04-2016


Sub: Delay in completion of ducting work for the bio-filters in KCDC plant, Kudlu

Ref: Executive Engineer (Bommanahalli) email dated 25-04-2016 with letter of M/s. Sanjay Marketing and Publicity Services, Bangalore dated 25-04-2016.

As you are aware that the work of providing ducting for the bio-filters for the controlling odour generating at the time of processing of waste at KCDC plant was tendered to you at a cost of Rs.1.14 Crores on 18-11-2015. The period of completion was assigned 3 months i.e., the work to be completed by 18-02-2016. Bio-filter work at KCDC is taken as a pilot scheme to study the effective control of odour, thereby the facility will be extended to balance 6 plants if the results are more effective.

The work has not been completed within the targeted date i.e., 18-02-2016, hence the completion date is time and again extended to 29th February 2016, 15th March 2016, 30th March 2016 and finally extended to 25-04-2016 in the meeting held on 06-04-2016 by the Special Commissioner (SWM) BBMP. Special Commissioner (SWM) inspected the work on 19-04-2016 during that time it was observed only 60% of the target has been achieved which is a serious lapse on your part and it is very difficult to answer to the public and to the Government. Without realizing the facts and urgency of the work, again on dated 25-04-2016 you have submitted the requesting letter to EE (Bommanahalli) to accord time extension till 2nd May 2016.

From the above it can be seen that you are in the habit of breaking the promises given on completion of work time and again. Hence under these circumstances why action should not be initiated on you as per the conditions of contract and to submit the explanation within 48 hours from the receipt of the mail.


Special Commissioner (SWM)
BBMP.

...2)

To,
M/s. Sanjay Marketing and Publicity Services, Bangalore.

Copy to:

1. The Commissioner, BBMP for favour of kind information.
2. The General Manager (UR) KUIDFC, for information and necessary action.
3. The Joint Commissioner (Bommanahalli)/(SWM) for information and necessary action.
4. The Chief Engineer (Bommanahalli) for information and necessary action.
5. The Executive Engineer (Bommanahalli) for information and necessary action.